



Car N

Locomotive Release from Shop Form  
To be completed on every engine released from the Shop

I have reviewed the work packet for locomotive 5078 on this date 1-17-12 and take no exception to applicable laws, rules and or MMA standards, policies and standards.



UNIT \_\_\_\_\_

# Service Operations

DATE \_\_\_\_\_

## THROTTLE 8 INBOUND LOAD TESTS

Eng RPM (900)	EMD	_____	Lube Oil Pres	_____
Eng RPM (1050)	GE	_____	Water Temp	_____
Horsepower		_____	Overspeed Setting	_____
Volts (5.3)	B-23	_____	RACK SETTING	_____
Volts (7)	C-30	_____		
Volts (7.20)	B-39	_____		

## THROTTLE #1 STALL TEST

OP Mode	(PWR)	_____	
AMPS	(300)	_____	
MGA	(1220)	_____	NOT APPLICABLE TO B-23 AND C-30
Charging Rate	(70v)	_____	

## TL 24T

Throttle 1	(1V)	_____
Throttle 2		_____
Throttle 3		_____
Throttle 4		_____
Throttle 5		_____
Throttle 6		_____
Throttle 7		_____
Throttle 8	(72V)	_____



B-23, B-39, C-30, GP-7 UNSCHEDULED

UNIT:

ITEM	MECHANICAL	WORKED BY:
	<i>Running Mechanical</i>	
	INSPECT ENGINE OVERHEAD (WITH ENGINE AT IDLE):	
	PROPER LUBRICATION? FUEL LEAKS? CAM ROLLER ROTATION? ETC.	
	INSPECT FUEL SYSTEM HOSES AND PIPES FOR LEAKS	
	INSPECT COOLING SYSTEM:	
	A: CHECK HOSES AND PIPES FOR LEAKS	
	VISUALLY INSPECT AIR COMPRESSOR FOR WATER, AIR OR OIL LEAKS	
	TEST AIR BRAKE EQUIPMENT PER RULE 212	
	PERFORM PENALTY BRAKE TEST	
	CHECK FLUID LEVELS BEFORE LOADING:	
	A: ENGINE OIL	
	B: COOLING WATER	
	C: AIR COMPRESSOR OIL	
	TEST OPERATION OF THE FOLLOWING DEVICES:	
	A. BELL	
	B. SANDERS (FORWARD, REVERSE, EMERGENCY)	
	C. RADIATOR SHUTTERS	
	INSPECT AIR COMPRESSOR GOVERNOR SETTING. 135 TO 145 PSI	
	INSPECT SAFETY POP. 155 PSI	



UNIT \_\_\_\_\_

# Service Operations

DATE \_\_\_\_\_

## THROTTLE 8 OUTBOUND LOAD TESTS

Eng RPM (900)	EMD	_____	Lube Oil Pres	_____
Eng RPM (1050)	GE	_____	Water Temp	_____
Horsepower		_____	Overspeed Setting	_____
Volts (5.3)	B-23	_____	RACK SETTING	_____
Volts (7)	C-30	_____		
Volts (720)	B-39	_____		

## THROTTLE #1 STALL TEST

OP Mode	(PWR)	_____	
AMPS	(300)	_____	
MGA	(1220)	_____	NOT APPLICABLE TO B-23 AND C-30
Charging Rate	(70v)	_____	

## TL 24T

Throttle 1	(1V)	_____
Throttle 2		_____
Throttle 3		_____
Throttle 4		_____
Throttle 5		_____
Throttle 6		_____
Throttle 7		_____
Throttle 8	(72V)	_____

*C.C.P.'s Check Base For Pressure on out Board*

Unit: \_\_\_\_\_

Date: \_\_\_\_\_

### DEFECTS FOUND DURING INSPECTION

DEFECT	<i>broken gear case bolts (Two) TM-306</i>	INSPECTED BY:	<i>TOOD Goodine</i>
REPAIR	<i>repaired</i>	CORRECTED BY:	<i>DAVID Black</i>

DEFECT	<i>6 worn out shoes</i>	INSPECTED BY:	<i>DAVID Black</i>
REPAIR	<i>changed &amp; ADJUSTED</i>	CORRECTED BY:	<i>K. Henry DAVID Black</i>

DEFECT	<i>Front SAND valve defected (AIR valve)</i>	INSPECTED BY:	<i>DAVID Black</i>
REPAIR		CORRECTED BY:	

DEFECT	<i>low on fuel</i>	INSPECTED BY:	
REPAIR		CORRECTED BY:	

DEFECT		INSPECTED BY:	
REPAIR		CORRECTED BY:	

Unit: \_\_\_\_\_

Date: \_\_\_\_\_

### DEFECTS FOUND DURING INSPECTION

DEFECT _____ _____ _____	INSPECTED BY: _____ _____
REPAIR _____ _____ _____	CORRECTED BY: _____ _____

DEFECT _____ _____ _____	INSPECTED BY: _____ _____
REPAIR _____ _____ _____	CORRECTED BY: _____ _____

DEFECT _____ _____ _____	INSPECTED BY: _____ _____
REPAIR _____ _____ _____	CORRECTED BY: _____ _____

DEFECT _____ _____ _____	INSPECTED BY: _____ _____
REPAIR _____ _____ _____	CORRECTED BY: _____ _____

DEFECT _____ _____ _____	INSPECTED BY: _____ _____
REPAIR _____ _____ _____	CORRECTED BY: _____ _____

# Description of Work Performed

Locomotive ID \_\_\_\_\_

Time Started \_\_\_\_\_

Time Finished \_\_\_\_\_





